

DD/S 64-5880

**SECRET**

17 November 1964

**MEMORANDUM FOR THE RECORD**

**SUBJECT:** [ ] Housing

Following is latest information as of this date on Construction Progress, [ ] Housing:

a. [ ] visited the area about 10 days ago and reported work in the [ ] construction complete except for interior finish of family housing.

b. The [ ] re-ports as of 15 November:

[ ] family housing 91% complete. Completion estimated end of December 1964.

G [ ] 59% complete and on schedule. Completion estimated 1 February 1965.

Deputy Chief

Real Estate & Construction Division, OL

**Distribution:**

Orig. - OL/RECD

1 - D/L

② - DD/S

1 - C/WH

1 - OL/RECD Chrono

25 YEAR RE-REVIEW

OL 4-100

OL/RECD, [ ] :v10  
(17 November 1964)

**SECRET**

